PROJECT SITE 8-9 8-8 8-7 8-6 8-7 8-6 8-5 8-4 7-20 7-20 7-21 7-20 7-22 7-10 7-10 1-

PROJECT SITE AND ABUTTING PROPERY OWNERS

CALE: 1" = 500'

GOODWIN COLLEGE ONE RIVERSIDE DRIVE EAST HARTFORD, CT

SOUTH MEADOWS MULTI-USE RECREATIONAL TRAIL EAST HARTFORD, CT

PROJECT NUMBER 1570-32

SEPTEMBER 4, 2017

PHASE II

APPLICATION FOR:					
Χ	DEVELOPMENT PERMIT IN FLOOD HAZARD ZONE				
Χ	SOIL EROSION AND SEDIMENTATION CONTROL				

	PR	OJECT SITE - PROPER	TY OWNERS		
MAP-LOT	PROPERTY ADDRESS	OWNER NAME	OWNER ADDRESS		
7-11	138 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118	
7-12	134 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108	
7–13	130 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118	
7-14	126 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108	
7-20	114 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108	
7-20A	31 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108	
7-21	118 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118	
7-23	66 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108	
7-25	70 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118	
7-26	58 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118	
7-27	54 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108	
8-1	50 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108	
8-2	46 SOUTH MEADOW LAND	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118	

ABUTTING PROPERTY OWNERS						
MAP-LOT	PROPERTY ADDRESS	OWNER NAME	OWNER ADDRESS			
300-001	HOCKANUM MEADOW WETHERSFIELD, CT	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118		
7-10	142 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118		
7-16	51 SOUTH MEADOW LANE	WRIGHTS ISLAND FARMS	2146 MAIN STREET	GLASTONBURY, CT 06033		
7-18	106 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108		
7-19	110 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118		
7-22	122 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118		
7-28	37 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118		
7-29	78 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118		
8-3	42 SOUTH MEADOW LANE	SIMON C. WALTER	3320 EAGLE AVENUE	KEY WEST, FL 33040		
8-4	38 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108		
8-5	17 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108		
8-6	30 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118		
8-7	26 SOUTH MEADOW LAND	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108		
8-8	22 SOUTH MEADOW LANE	GOODWIN COLLEGE, INC.	ONE RIVERSIDE DRIVE	EAST HARTFORD, CT 06118		
8-9	18 SOUTH MEADOW LANE	TOWN OF EAST HARTFORD	740 MAIN STREET	EAST HARTFORD, CT 06108		

PREPARED FOR



PREPARED BY



40 Cold Spring Road • Rocky Hill, CT 06067 Phone 860.436.4901 • Fax 860.436.4953



INSPECTION NOTES

- 1. THE DEVELOPER SHALL NOTIFY THE TOWN OF EAST HARTFORD ENGINEERING DIVISION 24 HOURS PRIOR TO BEGINNING ANY STORM DRAINAGE, ROADWAY PREPARATION, PAVING, SIDEWALK, CURBING, STREET LINE MONUMENTATION, PROPERTY CORNER PINS, ETC., TO SCHEDULE INSPECTIONS. THE DIVISION CAN BE REACHED BETWEEN 8:30 A.M. 4:30 P.M. AT 291—7380.
- THE TOWN SHALL BE NOTIFIED IN WRITING AT LEAST 2 DAYS IN ADVANCE OF THE PRE-CONSTRUCTION MEETING BETWEEN THE CONTRACTOR AND THE ENGINEER.

TOWN OF EAST HARTFORD PLANNING & ZONING COMMISSION SITE PLAN CERTIFICATE OF APPROVAL

APPROVAL DATE

EXPIRATION DATE_

_CHAIRMAN

LIST OF DRAWINGS

COVER SHEET


CE-1 OVERALL PLAN


CE-2 SITE PLAN


CE-3 SITE PLAN


CE-4 SITE DETAILS

CE-5 SITE DETAILS









NARRATIVE

THE SOUTH MEADOWS RECREATIONAL TRAIL PROJECT CONSISTS OF THE CONSTRUCTION OF A PUBLIC ACCESS TRAIL TO BE CONSTRUCTED AND MAINTAINED BY GOODWIN COLLEGE. TH FIRST PHASE OF THE SOUTH MEADOWS RECREATIONAL TRAIL PROJECT (PHASE I) WAS COMPLETED IN 2016 AND IS LOCATED ENTIRELY WITHIN THE TOWN OF EAST HARTFORD. IN PHASE I APPROXIMATELY 3,200 LF OF WALKING TRAILS WERE CREATED FOR PUBLIC USE. THE TRAIL IN PHASE II BEGINS AT THE SOUTHERN END OF THE PHASE I TRAIL, AND CONTINUES SOUTH ALONG THE CONNECTICUT RIVER THROUGH MULTIPLE PROPERTIES IN EAST HARTFORD, WETHERSFIELD, AND GLASTONBURY. THE PHASE II PROJECT IN EAST HARTFORD ENTAILS THE CONSTRUCTION OF AN 8' WIDE NATURAL TRAIL, APPROXIMATELY 2,300 LF IN LENGTH. THE PHASE II TRAIL IN EAST HARTFORD WILL CROSS 13 PROPERTIES TOTALING APPROXIMATELY 31

ALL CONSTRUCTION IS WITHIN THE FLOOD PLAIN OF THE CONNECTICUT RIVER. AS SUCH, THE TRAILS WILL BE CONSTRUCTED TO MATCH EXISTING GRADE WITH NO ADDITIONAL FILL ADDED. CONSTRUCTION WILL OCCUR OUTSIDE THE NORMAL FLOOD SEASON, AND CAUTION WILL BE TAKEN DURING CONSTRUCTION TO MONITOR FOR POSSIBLE FLOOD CONDITIONS.

DURING CONSTRUCTION, GOODWIN COLLEGE HAS RETAINED A ROTANIST/PLANT COMMUNITY ECOLOGIST TO MONITOR THE CONSTRUCTION PROGRESS TO INSURE THERE ARE NO IMPACTS TO ENDANGERED SEDGE PLANTS WITHIN THE CONSTRUCTION CORRIDOR. THE CONSTRUCTION WILL ALSO BE TIMED TO AVOID WORK DURING THE EAGLE BREADING SEASON.

INFORMATIONAL SIGNAGE WILL BE INSTALLED AS PART OF THE CONSTRUCTION ALONG WITH OTHER AMENITIES (BENCHES, DIRECTIONAL SIGNAGE, ETC.).

CONSTRUCTION SCHEDULE

CONSTRUCTION IS SCHEDULED TO START IN SEPTEMBER 2017 AND BE COMPLETED IN NOVEMBER 2017.

RESPONSIBLE CONTACT

6"X6" TRENCH, SET POST

DOWNSLOPE.

THE RESPONSIBLE CONTACT PERSON FOR ASSURING THAT ALL SOIL EROSION AND SEDIMENTATION CONTROL MEASURES ARE PROPERLY INSTALLED AND MAINTAINED WILL BE MR. DAN LARSON AT GOODWIN COLLEGE (TELEPHONE NO. (860) 528-4111). MR. DAN LARSON WILL ALSO BE RESPONSIBLE FOR MAINTAINING THE PERMANENT MEASURES WHEN THE PROJECT IS COMPLETED.

GENERAL CONSTRUCTION NOTES

- NO CONSTRUCTION SHALL TAKE PLACE DURING FROZEN CONDITIONS OR DURING FLOODING. ALL WORK SHALL BE DONE IN ACCORDANCE WITH CT DOT FORM 817 AND THE TOWN OF EAST HARTFORD PUBLIC IMPROVEMENT SPECIFICATIONS.
- CONTRACTOR SHALL MINIMIZE DISTURBANCE DURING CONSTRUCTION AND AVOID ANY INTRUSION OR DISTURBANCE TO THE FEDERALLY DEFINED WETLANDS AREAS.

PLACEMENT AND CONSTRUCTION

LENGTH & WIDTH VARIES

OF SYNTHETIC FILTER BARRIER "SILT FENCE"

CONSTRUCTION NOTES: 8' WIDE NATURAL TRAIL

- CONTRACTOR TO AVOID REMOVING ANY TREES OVER 6" IN DIAMETER.
- TRIM BRANCHES AS DIRECTED BY THE ENGINEER TO PROVIDE ACCESS FOR CONSTRUCTION AND TO MAINTAIN AN OPEN TRAIL NETWORK. TRIMMING SHALL BE DONE UNDER THE SUPERVISION OF AN ARBORIST OR OTHER QUALIFIED PROFESSIONAL.
- CONTRACTOR SHALL NOT REMOVE ANY STUMPS. ALL STUMPS TO REMAIN IN PLACE.
- WHERE GRADING IS REQUIRED TO ADDRESS TRIPPING HAZARDS, THE TRAIL SHALL HAVE A CROSS SLOPE OF BETWEEN 1% AND 2%.
- IN LOCATIONS WHERE GRADING TO MATCH EXISTING GRADE IS REQUIRED, THE MAXIMUM SIDE SLOPE SHALL BE 3:1.
- THE TRAIL SHALL MATCH THE EXISTING GRADES AND LAND CONTOURS TO THE GREATEST EXTENT PRACTICAL.
- CONTRACTOR SHALL MINIMIZE DISTURBANCE DURING CONSTRUCTION AND AVOID ANY INTRUSION OR DISTURBANCE TO THE FEDERALLY DEFINED WETLANDS AREAS.
- ALL CONSTRUCTION WORK TO BE DONE WITH SMALL EQUIPMENT (BOBCAT SIZE) AND BY
- TRAIL TO FOLLOW NATURAL TOPOGRAPHY. MINOR GRADING TO OCCUR TO COVER EXPOSED ROOTS AND TO PROVIDE A WALKING SURFACE FREE OF TRIPPING HAZARDS.
- 10. TREES AND BRUSH TO BE CHIPPED ON SITE. WOOD CHIPS TO BE USED TO STABLIZE WALKING TRAIL SURFACES AND OTHER DISTURBED AREAS WHERE REQUIRED.

CONSTRUCTION SEQUENCE: 8' WIDE NATURAL TRAIL

- PRIOR TO CONSTRUCTION, THE ENGINEER SHALL MARK THE TRAIL IN THE FIFLD WHERE THE TRAIL CENTERLINE WILL BE RELOCATED TO AVOID FEDERALLY DEFINED WETLANDS AND ENDANGERED PLANT SPECIES.
- WHERE ENDANGERED PLANT SPECIES OR FEDERAL WETLANDS HAVE BEEN IDENTIFIED, THE CONTRACTOR SHALL INSTALL ORANGE CONSTRUCTION FENCING PRIOR TO CONSTRUCTION CONSTRUCTION FENCING STAKES SHALL BE PLACED NO CLOSER THAN 3' FROM ENDANGERED PLANT SPECIES AND THE LIMIT OF THE FEDERAL WETLANDS.
- EROSION CONTROL TO BE INSTALLED WHERE REQUIRED BY ENGINEER (SILT FENCE DOWN-SLOPE) (SEE EROSION AND SEDIMENT CONTROL NOTES).
- CLEAR GROUND VEGETATION, CUT TREES (LESS THAN 6" DIAMETER) WHERE MARKED BY ENGINEER. TREES TO BE CUT SHALL BE CUT FLUSH AT GROUND LEVEL. STUMPS AND ROOTS SHALL BE LEFT IN PLACE.
- GRADE WALKING TRAIL IN SPECIFIC LOCATIONS TO FLIMINATE TRIPPING HAZARDS AND PROVIDE POSITIVE DRAINAGE OFF WALKING SURFACES WHERE OBVIOUS SIGNS OF PONDING OCCURS. PROVIDE A MAXIMUM OF 2% CROSS SLOPE ON THE TRAIL SURFACE WHERE GRADING IS REQUIRED TO ADDRESS TRIPPING HAZARDS.
- 6. ENGINEER TO INSPECT WALKING SURFACE DURING CONSTRUCTION.

BINDING WIRE OR TWINE

COMPACTED_ BACKFILL

BACKFILL THE TRENCH AND COMPACT THE EXCAVATED SOIL.

- 7. INSTALL SPLIT RAIL FENCING, TRAIL SIGNAGE AND OTHER AMENITIES.
- 8. WOOD CHIPS TO BE UTILIZED TO STABILIZE ANY LOCALIZED AREAS AS REQUIRED BY ENGINEER.
- 9. REMOVE ALL EROSION CONTROL MEASURES AND ORANGE CONSTRUCTION FENCING.

EXCAVATE A TRENCH 4" DEEF AND THE WIDTH OF A STRAW BALE.

BACKFILL AND COMPACT THE EXCAVATED SOIL AS SHOWN ON THE UPHILL SIDE OF THE BARRIER TO PREVENT PIPING

PLACEMENT AND CONSTRUCTION

NOT TO SCALE

CONTRACTOR AND THE ENGINEER.

OF A STRAW/HAY BALE CHECK DAM

INSPECTION NOTES

1. THE DEVELOPER SHALL NOTIFY THE TOWN OF FAST HARTFORD

ENGINEERING DIVISION 24 HOURS PRIOR TO BEGINNING ANY

REACHED BETWEEN 8:30 A.M. - 4:30 P.M. AT 291-7380.

2. THE TOWN SHALL BE NOTIFIED IN WRITING AT LEAST 2 DAYS IN

ADVANCE OF THE PRE-CONSTRUCTION MEETING BETWEEN THE

STORM DRAINAGE, ROADWAY PREPARATION, PAVING, SIDEWALK,

CURBING, STREET LINE MONUMENTATION, PROPERTY CORNER PINS, ETC., TO SCHEDULE INSPECTIONS. THE DIVISION CAN BE

CONSTRUCTION FLOOD CONTINGENCY PLAN:

THIS SITE IS CLOSE TO THE CONNECTICUT RIVER ACCORDING TO THE EFFERAL EMERGENCY PROTECTION AGENCY (FEMA) FLOOD INSURANCE RATE MAPS (FIRM) EFFECTIVE DATE SEPTEMBER 16, 2011, ALL WORK AREAS ARE WITHIN THE 100-YR FLOOD BOUNDARY.

THE FLOOD CONTINGENCY PLAN ACTIONS OUTLINED BELOW SHALL BE IMPLEMENTED. DURING CONSTRUCTION IN THE EVENT OF A "SIGNIFICANT RAINFALL EVENT," DEFINED HEREIN AS A STORM DURING WHICH MORE THAN 2.5-INCHES OF RAINFALL OCCURS IN A ONE-HOUR PERIOD OR MORE THAN 6.5-INCHES OCCURS IN A 24-HOUR PERIOD (STORM WITH A POTENTIAL RETURN PERIOD OF 50-YEARS) OR IF THE CONNECTICUT RIVER RISES ABOVE ELEVATION 3.5 (NAVD 1988) AS A RESULT OF LESSER STORMS. CONTRACTOR

- 1. ADMINISTER ALL FLOOD CONTINGENCY ACTIONS AT THE SITE AND ABIDE BY THIS FLOOD CONTINGENCY PLAN.
- 2. EXCHANGE EMERGENCY CONTACT TELEPHONE NUMBERS WITH OWNER AT THE BEGINNING OF THE WORK, IN CASE CONTACT IS NEEDED AFTER NORMAL BUSINESS
- MONITOR WEATHER CONDITIONS FROM START TO COMPLETION OF WORK INCLUDING FORECASTS FOR A "SIGNIFICANT RAINFALL EVENT" AND RISING RIVER LEVELS.
- 4. NOTIFY OWNER OF ANY ADVANCE FORECAST FOR A "SIGNIFICANT RAINFALL EVENT"
- 5. HALT ALL CONSTRUCTION ACTIVITIES AT ONSET OF A "SIGNIFICANT STORM EVENT" AND DURING ANY SUBSEQUENT PERIODS OF RISING RIVER LEVELS THAT FLOOD THE
- 6. STAGE ALL CONSTRUCTION MATERIALS AND EQUIPMENT FOR LONG TERM STORAGE (LONGER THAN 1 WEEK) OFF-SITE OUT OF THE FLOODPLAIN. ANY FUEL OR MAINTENANCE FLUID CONTAINERS SHALL BE STORED OFF-SITE. SHORT TERM STORAGE OF MATERIALS (LESS THAN 1 WEEK) MAY OCCUR ON SITE, BUT MUST BE REMOVED PRIOR TO ANY FLOODING EVENT.
- 7. INSPECT ALL WORK AREAS TO ENSURE CONSTRUCTION AREAS ARE STABILIZED AND PROTECTED FROM RISING WATER LEVELS TO THE GREATEST EXTENT POSSIBLE.
- 8. NOTIFY OWNER OF ANY FLOODING PROBLEMS AND INSPECT THE WORK AREA FOR DAMAGE WITH OWNER AS SOON AS PRACTICABLE AFTER ANY SIGNIFICANT RAINFALL

PERMANENT MAINTENANCE NOTES

- TREES AND UNDERGROWTH SHALL BE TRIMMED AS NEEDED TO MAINTAIN CLEAR WALKING PATHS.
- NATURAL TRAIL SHALL BE INSPECTED AFTER SPRING FLOODING EVENT AND ANY DEPRESSIONS OR OTHER POTENTIAL TRIPPING HAZARDS SHALL BE ADDRESSED.
- 3. PERIODICALLY THROUGHOUT THE YEAR, TRASH AND OTHER MAN MADE DEBRIS SHALL BE REMOVED AND DISPOSED OF OFF-SITE.

EROSION AND SEDIMENT CONTROL

- EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED AS REQUIRED TO CONTROL EROSION FROM THE CONSTRUCTION ACTIVITIES. SILT FENCE SHALL BE INSTALLED AT LOCATIONS SHOWN ON THE PLANS. ADDITIONAL MEASURES SHALL BE INSTALLED AS REQUIRED BY THE ENGINEER, OWNER, OR THE TOWN.

 2. ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE CONSTRUCTED IN ACCORDANCE WITH STANDARDS AND SPECIFICATIONS OF THE "2002 QUIDELINES FOR SOME PROCEDULAR CONTROL".
- SOIL EROSION AND SEDIMENT CONTROL" DATED MAY, 2002 BY THE CONNECTICUT COUNCIL ON SOIL AND WATER CONSERVATION. ALL EROSION CONTROL MEASURES ARE TO BE MAINTAINED AND UPGRADED AS REQUIRED TO ACHIEVE PROPER SEDIMENT CONTROL DURING CONSTRUCTION.
- SEDIMENT REMOVED FROM CONTROL STRUCTURES SHALL BE DISPOSED OF OFFSITE AND ABOVE THE FLOODPLAIN IN A MANNER WHICH IS CONSISTENT WITH THE INTENT OF THIS PLAN. ALL HAYBALES OR SILT FENCE RETAINING SEDIMENT OVER ½ THEIR HEIGHT SHALL HAVE THE SEDIMENT REMOVED AND ALL DAMAGED EROSION CONTROLS REMOVED AND REPLACED.
- CONTRACTOR SHALL BE ASSIGNED THE RESPONSIBILITY FOR IMPLEMENTING THIS EROSION AND SEDIMENT CONTROL PLAN. THIS RESPONSIBILITY INCLUDES THE INSTALLATION AND MAINTENANCE OF CONTROL MEASURES, AND INFORMING ALL PARTIES ENGAGED ON THE CONSTRUCTION SITE OF THE REQUIREMENTS AND OBJECTIVES OF THE PLAN.
- ONLY THE SMALLEST PRACTICAL AREA OF DISTURBED LAND SHALL BE EXPOSED DURING CONSTRUCTION, AND SUCH EXPOSURE SHALL BE KEPT TO THE SHORTEST PRACTICAL PERIOD OF TIME.
 WHENEVER AND WHEREVER PRACTICAL, NEW MATERIALS TO BE INSTALLED WITHIN THE
- FILODO HAZARD AREA SHALL BE UNLOADED AND INSTALLED IMMEDIATELY UPON DELIVERY. UTILIZE TRAIL AND EXISTING DRIVEWAYS AND ROADWAYS FOR VEHICLE TURNING AND STAGING.
- SURROUND ANY TEMPORARY MATERIAL STOCKPILE AND STAGING AREA(S) WITH
- HAYBALES AND/OR SILT FENCE, AS REQUIRED.
 THE CONTRACTOR SHALL BE RESPONSIBLE FOR CONTROLLING DUST AND WIND EROSION THROUGHOUT THE LIFE OF THE CONTRACT. DUST CONTROL SHALL INCLUDE APPLICATION OF WATER ON EXPOSED SOILS.
 HAYBALES SHALL BE USED ONLY AS A TEMPORARY MEASURE. WHERE CONTROL
- MEASURES WILL BE REQUIRED FOR LONGER THAN SIXTY (60) DAYS, FILTER FABRIC
- 10. NO WORK SHALL OCCUR DURING PERIODS OF LOCALIZED FLOODING OR HEAVY
- RAINFALL.

 11. ESTABLISH TURF ON DISTURBED AREAS OUTSIDE THE TRAIL LIMITS. APPLY SEED AS FOLLOWS:

CREEPING RED FESCUE RED TOP (STREEKER, COMMON) 5% PERENNIAL RYF GRASS 35% CREEPING BENTGRASS 25% 100% BY WEIGHT

APPLY SEED AT A RATE OF 2 LBS./1,000 S.F. PLANTING SEASONS SHALL BE APRIL 15 TO JUNE 15 AND AUGUST 15 TO OCTOBER 15. AFTER OCTOBER 15 SUCH DISTURBED AREAS SHALL BE STABLIZED WITH MULCH UNTIL THE NEXT PLANTING

INSTALLATION OF SEDIMENTATION AND EROSION CONTROL MEASURES

SILT FENCE

PLAN

- A. DIG A SIX INCH TRENCH ON THE UPHILL SIDE OF THE DESIGNATED FENCELINE LOCATION
- B. POSITION THE POST AT THE BACK OF THE TRENCH (DOWNHILL SIDE), AND HAMMER THE POST AT LEAST 12 INCHES INTO THE GROUND.
- C. LAY THE BOTTOM SIX INCHES OF THE FABRIC INTO THE TRENCH TO PREVENT UNDERMINING BY STORM WATER RUN-OFF.
- D. BACKFILL THE TRENCH AND COMPACT.

APPROVAL DATE

EXPIRATION DATE.

- A. BALES SHALL BE PLACED IN A SINGLE ROW, LENGTHWISE, ORIENTED PARALLEL TO THE CONTOUR, WITH ENDS OF ADJACENT BALES TIGHTLY ABUTTING ONE ANOTHER.
- B. BALES SHALL BE ENTRENCHED AND BACKFILLED. A TRENCH SHALL BE EXCAVATED THE WIDTH OF A BALE AND THE LENGTH OF THE PROPOSED BARRIER TO A MINIMUM DEPTH OF FOUR INCHES. AFTER THE BALES ARE STAKED, THE EXCAVATED SOIL SHALL BE BACKFILLED
- C. EACH BALE SHALL BE SECURELY ANCHORED BY AT LEAST TWO (2) STAKES.

TOWN OF EAST HARTFORD

PLANNING & ZONING COMMISSION

SITE PLAN CERTIFICATE

OF APPROVAL

- D. THE GAPS BETWEEN BALES SHALL BE WEDGED WITH STRAW TO PREVENT WATER LEAKAGE.
- E. THE BARRIER SHALL BE EXTENDED TO SUCH A LENGTH THAT THE BOTTOMS OF THE END BALES ARE HIGHER IN ELEVATION THAN THE TOP OF THE LOWEST MIDDLE BALE, TO ENSURE THAT RUN-OFF WILL FLOW EITHER THROUGH OR OVER THE BARRIER, BUT NOT AROUND IT.

OPERATION AND MAINTENANCE OF TEMPORARY SOIL EROSION AND SEDIMENTATION CONTROL MEASURES

SILT FENCE

- ALL SILT FENCES SHALL BE INSPECTED AFTER EACH RAINFALL. ALL DETERIORATED FABRIC AND DAMAGED POSTS SHALL BE REPLACED AND PROPERLY REPOSITIONED IN ACCORDANCE
- SEDIMENT DEPOSITS SHALL BE REMOVED FROM BEHIND THE FENCE WHEN THEY EXCEED A HEIGHT OF ONE FOOT.

- ALL HAYBALES SHALL BE INSPECTED FOLLOWING EACH RAINFALL. REPAIR OR REPLACEMENT SHALL BE PROMPTLY MADE AS NEEDED.
- DEPOSITS SHALL BE REMOVED AND CLEANED-OUT WHEN ONE HALF OF THE ORIGINAL HEIGHT OF THE BALES BECOMES FILLED WITH SEDIMENT.

GENERAL

CONTRACTOR TO KEEP WEEKLY CHECKLIST LOGS FOR INSPECTIONS OF ALL SEDIMENT AND EROSION CONTROL DEVICES AND HAVE THEM READILY AVAILABLE ON—SITE AT ALL TIMES FOR INSPECTION BY DEEP, LOCAL AUTHORITIES OR ENGINEER.

CONTINGENCY EROSION PLAN

SHOULD UNFORESEEN EROSION OR SEDIMENTATION PROBLEMS ARISE, THE DESIGN ENGINEER OF RECORD (ZUVIC, CARR AND ASSOCIATES) AND LOCAL ENFORCEMENT AGENT SHALL BE NOTIFIED IMMEDIATELY. AN INSPECTION OF THE AFFECTED AREA(S) SHALL BE PROMPTLY PERFORMED. A REMEDIAL ACTION PLAN SHALL BE FORMULATED WITH THE LOCAL ENFORCEMENT AGENT'S APPROVAL. THE SITE CONTRACTOR SHALL THEN IMPLEMENT THE RECOMMENDED COURSE OF ACTION WHICH HAS BEEN DETERMINED BY BOTH THE ENGINEER AND LOCAL ENFORCEMENT AGENT.

TO AVOID ANY BUT THE UNFORESEEN PROBLEMS. A WEEKLY JOB MEETING SHALL BE CONDUCTED WITH THE ENGINEER AND CONTRACTOR. AT THIS MEETING, SEDIMENTATION AND EROSION CONTROL SHALL BE ON THE AGENDA. ISSUES WHICH MAY ARISE SHALL BE ADDRESSED BY THE SITE CONTRACTOR IN A TIMELY MANNER.

CONTRACTOR SHALL MAINTAIN ON SITE EXTRA SILT FENCE (200') AND EXTRA HAYBALES (40) TO ADDRESS UNFORSEEN EROSION AND SEDIMENT CONTROL NEEDS.

NOT FOR CONSTRUCTION

TEMPORARY SOIL STOCKPILE NOT TO SCALE SIGNED BY: __GBS/JAS HEET CHK'D BY: __ GBS ROSS CHK'D BY: REMARKS 09-04-17

ATTACH FILTER FABRIC FENCING TO POST AND EXTEND IT TO THE TRENCH BOTTOM.

PREPARED FOR:

GOODWIN COLLEGE

ONE RIVERSIDE DRIVE EAST HARTFORD, CT




PREPARED BY

SOUTH MEADOWS MULTI-USE RECREATIONAL TRAIL PHASE II EAST HARTFORD, CT


CHAIRMAN


PHASE II SITE DETAILS


CE-4



4' SPLIT RAIL FENCE DETAIL NOT TO SCALE







INSPECTION NOTES

- THE DEVELOPER SHALL NOTIFY THE TOWN OF EAST HARTFORD ENGINEERING DIVISION 24 HOURS PRIOR TO BEGINNING ANY STORM DRAINAGE, ROADWAY PREPARATION, PAVING, SIDEWALK, CURBING, STREET LINE MONUMENTATION, PROPERTY CORNER PINS, ETC., TO SCHEDULE INSPECTIONS. THE DIVISION CAN BE REACHED BETWEEN 8:30 A.M. — 4:30 P.M. AT 291-7380.
- THE TOWN SHALL BE NOTIFIED IN WRITING AT LEAST 2 DAYS IN ADVANCE OF THE PRE—CONSTRUCTION MEETING BETWEEN THE CONTRACTOR AND THE ENGINEER.

TOWN OF EAST HARTFORD PLANNING & ZONING COMMISSION SITE PLAN CERTIFICATE OF APPROVAL

APPROVAL DATE ______

_CHAIRMAN

NOT FOR CONSTRUCTION

PROJECT NO.: 1570-32

DESIGNED BY: GBS/JAS

DRAWN BY: JAS

SHEET CHK'D BY: GBS

CROSS CHK'D BY: GBS

REV. NO. DATE DRWN CHKD REMARKS

PROJECT NO.: 1570-32

DESIGNED BY: GBS/JAS

SHEET CHK'D BY: GBS

CROSS CHK'D BY: GBS

DATE: 09-04-17

PREPARED FOR:

GOODWIN COLLEGE

ONE RIVERSIDE DRIVE EAST HARTFORD, CT



SOUTH MEADOWS MULTI-USE RECREATIONAL TRAIL PHASE II EAST HARTFORD, CT

PHASE II SITE DETAILS

:

CE-5

SHEET NO.